

Site name & Location

A. Attached Sensor Application (tick all that apply)

- Bedroom low level sensing
- Occupied space
- Ceiling void
- Plant room
- Other: _____

B. Sensor type

- AT-G-SENSE/R Qty: _____
- AT-G-ALERT Qty: _____
- Other: _____ Qty: _____

C. Refrigerant - Gas type

D. Panel Location/s

Main Panel Location: _____

Remote Fieldbus _____

Generator locations: _____

E. Wiring

Not Applicable	Wired	Verified	Wiring (check all that are applicable)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Earth/ground
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Power supply
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sensors/Dupline Bus Network
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Volt free relay
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Network Switch (Bacnet)

F. Power the system

- Main power should be unswitched and fused at 3amps
- Touch screen boots up correctly
- Network starts, reports no leaks and comms healthy

If alarms are present, investigate the cause and restore the system to a normal condition.

AquiTron Refrigerant Gas Detection System Monitored by AquiNet Fieldbus System

To be completed in conjunction with relevant Sensor Commissioning Record

G. Acceptance Test

Perform test/s in the presence of owner's representative. Use a Calibration kit with the correct sample gas mixture for the installation to perform leak test.

Venting refrigerant gas is illegal.

	Leak Test OK	Comms Test OK	Reset OK	Room/location		Leak Test OK	Comms Test OK	Reset OK	Room/location
S1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S18	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S19	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S4	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S20	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S21	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S22	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S7	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S8	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S24	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S9	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S25	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S10	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S26	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S11	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S27	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S12	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S28	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S13	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S29	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S14	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S30	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S15	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S31	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
S16	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	S32	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

(If further sensor tests required continue notes on a separate sheet)

H. Documentation

Ensure the the following documentation is provided

- AquiNet Installation/Operation Manual

I. Maintenance

It is recommended the system should to be tested and maintained at least twice a year

To obtain copies of installation instructions or other documentation see:

www.aquilar.co.uk/documentation/installation/

Additional notes / comments: _____

Client _____ Installer _____

Date: _____ Date: _____

Name: _____ Name: _____

Company: _____ Company: _____

Signature: _____ Signature: _____