

Site name & Location

A. Attached Sensor Application (tick all that apply)

- Bedroom low level sensing
- Occupied space
- Ceiling void
- Plant room
- Other: _____

B. Sensor type

- AT-G-SENSE/R Qty: _____
- AT-G-ALERT Qty: _____
- Other: _____ Qty: _____

C. Refrigerant - Gas type

D. Panel Location/s

Main Panel Location: _____

Remote Fieldbus _____

Generator locations: _____

E. Wiring

- | | | | |
|--|-----------------------------------|--------------------------------------|--|
| Not Applicable
<input type="checkbox"/> | Wired
<input type="checkbox"/> | Verified
<input type="checkbox"/> | Wiring (check all that are applicable) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Earth/ground |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Power supply |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sensors/Dupline Bus Network |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Volt free relay |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Network Switch (Bacnet) |

F. Power the system

- Main power should be unswitched and fused at 3amps
- Touch screen boots up correctly
- Network starts, reports no leaks and comms healthy

If alarms are present, investigate the cause and restore the system to a normal condition.

AquiTron Refrigerant Gas Detection System Monitored by AquiNet Fieldbus System

To be completed in conjunction with relevant Sensor Commissioning Record

G. Acceptance Test

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

	Reset	Room/location	Reset	Room/location
1	<input type="checkbox"/>	_____	6	<input type="checkbox"/>
2	<input type="checkbox"/>	_____	7	<input type="checkbox"/>
3	<input type="checkbox"/>	_____	8	<input type="checkbox"/>
4	<input type="checkbox"/>	_____	9	<input type="checkbox"/>
5	<input type="checkbox"/>	_____	10	<input type="checkbox"/>
6	<input type="checkbox"/>	_____	11	<input type="checkbox"/>
7	<input type="checkbox"/>	_____	12	<input type="checkbox"/>
8	<input type="checkbox"/>	_____	13	<input type="checkbox"/>
9	<input type="checkbox"/>	_____	14	<input type="checkbox"/>
10	<input type="checkbox"/>	_____	15	<input type="checkbox"/>
11	<input type="checkbox"/>	_____	16	<input type="checkbox"/>
12	<input type="checkbox"/>	_____	17	<input type="checkbox"/>
13	<input type="checkbox"/>	_____	18	<input type="checkbox"/>
14	<input type="checkbox"/>	_____	19	<input type="checkbox"/>
15	<input type="checkbox"/>	_____	20	<input type="checkbox"/>
16	<input type="checkbox"/>	_____	21	<input type="checkbox"/>
17	<input type="checkbox"/>	_____	22	<input type="checkbox"/>
18	<input type="checkbox"/>	_____	23	<input type="checkbox"/>
19	<input type="checkbox"/>	_____	24	<input type="checkbox"/>
20	<input type="checkbox"/>	_____	25	<input type="checkbox"/>
21	<input type="checkbox"/>	_____	26	<input type="checkbox"/>
22	<input type="checkbox"/>	_____	27	<input type="checkbox"/>
23	<input type="checkbox"/>	_____	28	<input type="checkbox"/>
24	<input type="checkbox"/>	_____	29	<input type="checkbox"/>
25	<input type="checkbox"/>	_____	30	<input type="checkbox"/>
26	<input type="checkbox"/>	_____	31	<input type="checkbox"/>
27	<input type="checkbox"/>	_____	32	<input type="checkbox"/>
28	<input type="checkbox"/>	_____	33	<input type="checkbox"/>
29	<input type="checkbox"/>	_____	34	<input type="checkbox"/>
30	<input type="checkbox"/>	_____	35	<input type="checkbox"/>
31	<input type="checkbox"/>	_____	36	<input type="checkbox"/>
32	<input type="checkbox"/>	_____	37	<input type="checkbox"/>
33	<input type="checkbox"/>	_____	38	<input type="checkbox"/>
34	<input type="checkbox"/>	_____	39	<input type="checkbox"/>
35	<input type="checkbox"/>	_____	40	<input type="checkbox"/>
36	<input type="checkbox"/>	_____	41	<input type="checkbox"/>
37	<input type="checkbox"/>	_____	42	<input type="checkbox"/>
38	<input type="checkbox"/>	_____	43	<input type="checkbox"/>
39	<input type="checkbox"/>	_____	44	<input type="checkbox"/>
40	<input type="checkbox"/>	_____	45	<input type="checkbox"/>
41	<input type="checkbox"/>	_____	46	<input type="checkbox"/>
42	<input type="checkbox"/>	_____	47	<input type="checkbox"/>
43	<input type="checkbox"/>	_____	48	<input type="checkbox"/>
44	<input type="checkbox"/>	_____	49	<input type="checkbox"/>
45	<input type="checkbox"/>	_____	50	<input type="checkbox"/>
46	<input type="checkbox"/>	_____	51	<input type="checkbox"/>
47	<input type="checkbox"/>	_____	52	<input type="checkbox"/>
48	<input type="checkbox"/>	_____	53	<input type="checkbox"/>
49	<input type="checkbox"/>	_____	54	<input type="checkbox"/>
50	<input type="checkbox"/>	_____	55	<input type="checkbox"/>
51	<input type="checkbox"/>	_____	56	<input type="checkbox"/>
52	<input type="checkbox"/>	_____	57	<input type="checkbox"/>
53	<input type="checkbox"/>	_____	58	<input type="checkbox"/>
54	<input type="checkbox"/>	_____	59	<input type="checkbox"/>
55	<input type="checkbox"/>	_____	60	<input type="checkbox"/>
56	<input type="checkbox"/>	_____	61	<input type="checkbox"/>
57	<input type="checkbox"/>	_____	62	<input type="checkbox"/>
58	<input type="checkbox"/>	_____	63	<input type="checkbox"/>
59	<input type="checkbox"/>	_____	64	<input type="checkbox"/>
60	<input type="checkbox"/>	_____	65	<input type="checkbox"/>
61	<input type="checkbox"/>	_____	66	<input type="checkbox"/>

H. Documentation

- Aquinet Installation/Operation Manual

I. Maintenance

It is recommended the system should to be tested and maintained at least twice a year

To obtain copies of installation instructions or other documentation see: www.aquilar.co.uk/documentation/installation/

Additional notes / comments: _____

Client: _____	Installer: _____
Date: _____	Date: _____
Name: _____	Name: _____
Company: _____	Company: _____
Signature: _____	Signature: _____