AquiWave

Commissioning Record

A. Site name & Location

.....

B. Transmitter type (tick all that apply)

- ☐ AQW-RTX Qty: _____
- ☐ AQW-IO Qty: _____
- ☐ AQW-RS/RB/RBS Qty: _____
- ☐ Other: _____ Qty: _____

C. Attached Sensors (tick all that apply)

- ☐ AT-ECO-SC Sensing Cable
- ☐ AT-MPS-R Mini Probe
- ☐ AT-PROBE-TS Probe
- ☐ Other: _____

D. Panel Location/s

Main AQW-RCP Location: _____

Remote AQWRBP Locations: _____

_____

_____

_____

_____

_____

_____

E. Wiring

Not Applicable	Wired	Verified	Wiring (check all that are applicable)
	☐	☐	Earth/ground
	☐	☐	Power supply
	☐	☐	Wired Antenna Network
☐	☐	☐	Volt free relay
☐	☐	☐	No Removal or Tamper alarms present

F. Power the system

- ☐ Main power should be unswitched and fused at 3amps
- ☐ Panels/Boosters boot up correctly
- ☐ Network starts, and comms healthy
- ☐ No alarms present

If alarms are present, investigate the cause and restore the system to a normal condition.

G. AQW-IO Devices Attached

☐ N/A - No AQW-IO devices attached

	Leak Test OK	Comms Test OK	Reset OK	Room/location	Item Controlled	Controlled item location
S1	☐	☐	☐			
S2	☐	☐	☐			
S3	☐	☐	☐			
S4	☐	☐	☐			
S5	☐	☐	☐			
S6	☐	☐	☐			
S7	☐	☐	☐			
S8	☐	☐	☐			
S9	☐	☐	☐			
S10	☐	☐	☐			
S11	☐	☐	☐			
S12	☐	☐	☐			
S13	☐	☐	☐			
S14	☐	☐	☐			
S15	☐	☐	☐			
S16	☐	☐	☐			
S17	☐	☐	☐			
S18	☐	☐	☐			
S19	☐	☐	☐			
S20	☐	☐	☐			
S21	☐	☐	☐			
S22	☐	☐	☐			
S23	☐	☐	☐			
S24	☐	☐	☐			
S25	☐	☐	☐			
S26	☐	☐	☐			
S27	☐	☐	☐			
S28	☐	☐	☐			
S29	☐	☐	☐			
S30	☐	☐	☐			

If further tests are required, continue on separate sheet

H. Documentation

Ensure the the following documentation is provided

- ☐ AquiNet Installation/Operation Manual

© 2019 Aquilar Ltd Printed in the UK. 12-19

Aquilar Limited, Unit 30 Lawson Hunt Industrial Park, Broadbridge Heath, Horsham. West Sussex.
RH12 3JR Tel: +44 (0)1403 216100 e-mail: info@aquilar.co.uk www.aquilar.co.uk

AquiWave Wireless Leak Detection System To be completed in conjunction with relevant Sensor Commissioning Record

I. Acceptance Test

Perform test/s in the presence of owner's representative.

	Leak Test OK	Fault Test OK	Comms Test OK	Reset OK	Signal Strength	Battery Voltage	Room/Location
S1	☐	☐	☐	☐			
S2	☐	☐	☐	☐			
S3	☐	☐	☐	☐			
S4	☐	☐	☐	☐			
S5	☐	☐	☐	☐			
S6	☐	☐	☐	☐			
S7	☐	☐	☐	☐			
S8	☐	☐	☐	☐			
S9	☐	☐	☐	☐			
S10	☐	☐	☐	☐			
S11	☐	☐	☐	☐			
S12	☐	☐	☐	☐			
S13	☐	☐	☐	☐			
S14	☐	☐	☐	☐			
S15	☐	☐	☐	☐			
S16	☐	☐	☐	☐			
S17	☐	☐	☐	☐			
S18	☐	☐	☐	☐			
S19	☐	☐	☐	☐			
S20	☐	☐	☐	☐			
S21	☐	☐	☐	☐			
S22	☐	☐	☐	☐			
S23	☐	☐	☐	☐			
S24	☐	☐	☐	☐			
S25	☐	☐	☐	☐			

	Leak Test OK	Fault Test OK	Comms Test OK	Reset OK	Signal Strength	Battery Voltage	Room/Location
S26	☐	☐	☐	☐			
S27	☐	☐	☐	☐			
S28	☐	☐	☐	☐			
S29	☐	☐	☐	☐			
S30	☐	☐	☐	☐			
S31	☐	☐	☐	☐			
S32	☐	☐	☐	☐			
S33	☐	☐	☐	☐			
S34	☐	☐	☐	☐			
S35	☐	☐	☐	☐			
S36	☐	☐	☐	☐			
S37	☐	☐	☐	☐			
S38	☐	☐	☐	☐			
S39	☐	☐	☐	☐			
S40	☐	☐	☐	☐			
S41	☐	☐	☐	☐			
S42	☐	☐	☐	☐			
S43	☐	☐	☐	☐			
S44	☐	☐	☐	☐			
S45	☐	☐	☐	☐			
S46	☐	☐	☐	☐			
S47	☐	☐	☐	☐			
S48	☐	☐	☐	☐			
S49	☐	☐	☐	☐			
S50	☐	☐	☐	☐			

If further tests are required, continue on separate sheet

J. Maintenance

The system should to be tested and maintained in line with the recommendations set out in the installation instructions.
We recommend function is checked at least four times a year (quarterly).

To obtain copies of installation instructions or other documentation see:

www.aquilar.co.uk/documentation/installation/

Additional notes / comments: .....

.....

.....

Client	**Installer**
Date:	Date:
Name:	Name:
Company:	Company:
Signature:	Signature:

© 2019 Aquilar Ltd Printed in the UK. 12-19